Name of Work : Improvements to Roads and Drains at Ambabhavani Layout (Part-2) in Ward No 03, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Umesh N,** Contractor, Bangalore.
Total Cost	:	Rs. 59.93 Lakhs
Date of Inspection	:	01.02.2022
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward no.03),** BBMP, Bangalore.
	:	(b) **Mr. Prajwal,** Engineer M/s. Civil Aim Consultants & Engineers, Bangalore.

PMC Report

Sl.No	Description of the Item		Comments / observations
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth	:	Work done up to the billed quantity and Quality is satisfactory
	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position lapping and / or	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

5	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and fixing Precast RCC slab of 250mm thick for Culverts made of Plain/Reinforced Cement Concrete design mix M25 with	:	Work done up to the billed quantity and Quality is satisfactory
7	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam specifications including pre mixing the material with water	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work	:	Work done up to the billed quantity and Quality is satisfactory
11	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS BANGALORE ENGINEERS

12	Providing and applying tack coat using 80/100 grade bitumen(VGIO) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler	:	Work done up to the billed quantity and Quality is satisfactory
13	Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler,	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory